



Waste Management Plan Construction

Site Address: Lot 3, 44 OCONNELL LANE, CADDENS

Applicants Name & Address: Wisdom Homes
17-19 Central Hills Drive
GREGORY HILLS NSW 2557

Building & Other Structures on Site: Vacant

Description of Proposal: New Two Storey Dwelling

The details provided in this Waste Management Plan are how we intend to treat waste during this project.

Applicants signature: Zoe Wise Date: 30.11.17

WASTE MANAGEMENT PLAN

Site Clean	Construction Stage	Task	Responsibility	
	Excavation	Remove any excess spoil	Supervisor Supervisor	Supplied to Brandowns for certification and recycling
	Slab Poured	Waste waffle pods and steel picked up by supplier	Concreter	Blacktown Waste Services
	External Drainage	Removal of any excess spoil	Supervisor	Supplied to Brandowns for certification and recycling
1	Frame	Nominate position for waste for timber	Supervisor	Separated on site by Site Clean Contractor
		Stack all timber waste at front of site in one neat pile	Framer	Supplied to Brandowns for recycling
		All timber waste collected	Site Clean Contractor	Chipped for garden mixes, compost etc
		Side and rear yard checked and cleaned	Site Clean Contractor Supervisor	
		Brick bin delivered to site	Site Clean Contractor	
		Paper and plastic bin installed	Site Clean Contractor	
	Brickwork to 20 courses	All brick waste placed in brick bin provided	Bricklayer	
		Place all other waste - (cement bags, brick straps etc) in paper waste bin	Bricklayer	
2	Second Story Brickwork	All brick waste placed in brick bin provided	Bricklayer	Separated on site by Site Clean Contractor
		Place all other waste (cement bags, brick straps, plastics etc) in paper waste bin	Bricklayer	Supplied to Hallinans - St Marys, crushed for the reuse of allweather access material supplied back to the building sites and general purpose agggreg for landscaping etc
		Macleans Waste notified by supervisor on completion of brickwork	Supervisor	
		Side and rear yard checked and cleaned	Site Clean Contractor	
		If site conditions is unacceptable supervisor contacted for ETS	Supervisor	
		Brick bin removed from site/ paper bin emptied	Site Clean Contractor	

Site Clean	Construction Stage	Task	Responsibility	
3	Facia and Gutter	Place all plastic waste in paper waste bin	Installer	Separated on site by Site Clean Contractor
		Stack all steel off cuts at front of site	Installer	Roof tiles recycled on site as allweather access
	Roof	Place all broken roof tiles in driveway (to top up AWA)	Roofer	material placed in driveway
	Eaves	Stack all waste at front of site	All trades	Paper and plastics delivered to Galaways Recycling
	Remove scaffold	Stack all waste at front of site	All trades	for separation and recycling
	Rough ins	Place all waste in paper and plastic bin	All trades	
	Pre-sheet site clean	All waste collected/ paper bin emptied	Site Clean Contractor	
		Side and rear yard checked and cleaned	Site Clean Contractor	
			Supervisor	
	Gyprock	Stack plasterboard offcuts separate to any general waste on site for recycling	Gyprocker	Picked up and removed from site by supplier
		Plasterboard recycle pickup	Gyprocker/Boral/CSR	
4	Fixout	Stack all waste at front of site	All trades	Separated on site by Site Clean Contractor
	Stairs	Stack all waste at front of site	All trades	Supplied to Brandowns for recycling
	Kitchen	Stack all waste at front of site - plastics,papers in bin	All trades	All metals supplied to Sims Metal to be recycled
	Wall and Floor Tiling	Stack all waste at front of site - plastics,papers in bin	All trades	All timber chipped for recycling
	Painter	Stack all waste at front of site	All trades	Masonry material crushed for aggregate etc
	Finish Offs	Stack all waste at front of site (appliance boxes etc)	All trades	
	Internal Cleaner	Place all plastics and paper in bin (incl window protection material)	Cleaner	
	Final Site Clean	All waste collected/ paper bin removed	Site Clean Contractor	
		Side and rear yard checked and cleaned	Site Clean Contractor	