

Job No: 7508/89 Our Ref: 7508/89-AC 19 October 2016

Maryland Development Company Pty Ltd C/- Orion Consulting Engineers Pty Ltd PO Box 266 **BAULKHAM HILLS NSW 1755**

Email: Elloise@orionconsulteng.com Attention: Ms E McWilliams

Dear Madam

VC8 - Cullen Avenue, Jordan Springs re: Site Fill Testing & Contamination Clearance Letter

Geotech Testing Pty Ltd had been involved with the Jordan Springs Project since January 2010. In 2012, excess fill material from Stage 3B totalling about 15,000m3, was being placed and compacted at the location of the proposed VC6, VC7 & VC8.

This area was previously known as Main Lake Stockpile (Refer to our attached Drawing No 7508/89-1). From the information received, it is understood that the proposed works will involve minor cut/fill and site regrading, including placement of approximately 4000m3 of imported fill.

During bulk earthworks in 2012, twenty five compaction control tests were carried out and the results of the compaction tests and approximate locations are shown on our attached Drawing No 7508/89-1.

Based on the fill quantities, the frequency of field density was generally in accordance with the provisions set down in AS3798 "Guidelines on Earthworks for Commercial & Residential Development". Therefore, it is our professional opinion that the fill placed at the above site is classified as "Controlled" fill (Level 1) as defined in AS3870 and Council Design Guidelines and Construction specifications.

Stage 3B is part of the Western Precinct, an area which was covered in the Contamination Management Plan prepared by URS in their report dated July 2008. The report concluded that the entire Western Precinct is suitable for residential development without any contamination restrictions. Therefore, the fill material on site is suitable for the development and free of contamination. It should be noted that all material placed on site was gained from the site and no additional fill material was imported to the site.

Recommendations for further testing will include the following:


- Strip any topsoil and vegetation
- Proof roll exposed material using a static roller with a minimum weight of the order of ten tonnes.
- Place accepted fill material in layers not exceeding 200mm loose thickness in accordance with Level 1, as described in AS3798. Accepted density ratio should be according to the proposed future use of VC8.

Head Office: 34 Borec Road, Penrith NSW 2750 P O Box 880 Penrith NSW 2751

Telephone: (02) 4722 2744 Facsimile: (02) 4722 2777

Prestons Laboratory: Unit 4, 18-20 Whyalla Place, Prestons NSW 2170 Telephone: (02) 9607 6111 Facsimile: (02) 9607 6200

email: info@geotech.com.au www.geotech.com.au



7508/89-AC

VC8 - Cullen Avenue, Jordan Springs

If you have any questions, please do not hesitate to contact the undersigned.

Yours faithfully GEOTECH TESTING PTY LTD

EMGED RIZKALLA

Director

Attached 7508/89 FDT Result Nos 1-25

Drawing No 7508/89-1 — Main Lake Stockpile





MARYLAND DEVELOPMENT COMPANY PTY LTD C/- LEND LEASE DEVELOPMENT P/L, PO BOX 1124 ST MARYS NSW 1790

7508/89 Job No

14/03/2012 Date

PROJECT: SITE FILL TESTING

VILLAGE LAKE - STOCKPILE RELOCATION - JORDAN SPRINGS

TEST NUMBER	Γ	1	2	3	4	5					
DATE TESTED		27/02/2012									
TEST LOCATION	_										
Chainage (Carriageway L/R)	mГ	_	_	- 1	_	_					
Shown on Drawing No				7508/89-1							
Retested by Test	ı	-	-	-	_	_					
Reduced Level	m	35.09	35.36	35.49	35.70	35.42					
FIELD & LABORATORY DATA											
	mзГ	2.07	2.01	2.03	2.05	2.07					
Field Moisture Content	<u>%</u>	15.0	17.0	19.5	18.0	17.0					
Material retained on 19mm Sieve (wet)	%	<5%	<5%	<5%	<5%	<5%					
Lab Compaction result from test number	ı	1	2	3	4	5					
	ím3	2.08	2.11	2.10	2.08	2.12					
Apparent Optimum Moisture Content	%	15.0	15.0	17.5	16.5	15.0					
Number of Compaction Points		3	3	3	3	3					
Test Procedures - See Note Number		12	12	12	12	12					
Material Description - see below		2	2	2	2	2					
Specification Standard	%	95	95	95	95	95					
Specification Moisture Variance		N/A	N/A	N/A	N/A	N/A					
RESULTS											
Hilf Density Ratio Standard	Γ	99.5	95.5	96.5	98.5	97.5					
Moisture Variation from apparent OMC		0.0	+ 2.0	+ 2.0	+ 1.5	+ 2.0					
Notes 1: Assigned Values have been obtained from our Penrith isboratory – Accreditation No 2734 2: Assigned Values have been obtained from our Prestons isboratory – Accreditation No 14234 3: Results have been calculated using infinite decimal piaces. Therefore, calculated values may vary from those shown. 4: As 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.1.1, 5.3.1, 5.4.1 5: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.1.1, 5.3.1, 5.4.1 6: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.1.1, 5.4.1, 5.4.1 6: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.2.1, 5.4.1 7: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.2.1, 5.4.1, 5.4.1 8: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.2.1, 5.4.1, 5.4.1 8: AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.2.1, 5.4.1, 5.4.1 9: Find 14: Find											
Material Description 1. CL-Clays of low plasticity, gravely clays, sandy clays, sity days 2. Cl-Clay of medium plasticity, gravely clays, sandy clays, sity days 3. CH-Clays of high plasticity 4. SC-Clays sands, sand-day mixtures 5. SM-Sity sands, sand-sit mixtures 6. GC-Claysy gravels, gravel-sand-day mixtures 7. SP-Sand, crushed dust, filling sand, washed sand 8. DG820 8. DG820	1. DGS39 2.FCR19 3.FCR39 4.RC- Recycled 5. Recycled Roar 6.RSB - Recycle 6.RSB - Crushes 6.RSS - Crushes 8.RSS - Ripped 9.Cowels Brown	dbese d Sub-base d Sandstone Sandstone			* Cement Stabilis # Lime Stabilised \$ Gypsum Stabilis						



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

A Kench

14/03/2012

Accreditation Number 2734 Corporate Site Number 2727

Head Office: 34 Borec Road, Penrith NSW 2750 P O Box 880 Penrith NSW 2751

Telephone: (02) 4722 2744 Facsimile: (02) 4722 2777

Prestons Laboratory: Unit 4, 18-20 Whyalla Place, Prestons NSW 2170 Telephone: (02) 9607 6111 Facsimile: (02) 9607 6200

email: info@geotech.com.au www.geotech.com.au





FIELD/HILF DENSITY RESULTS

MARYLAND DEVELOPMENT COMPANY PTY LTD C/- LEND LEASE DEVELOPMENT P/L, PO BOX 1124 ST MARYS NSW 1790

Job No 7508/89

Date

14/03/2012

PROJECT: SITE FILL TESTING

VILLAGE LAKE - STOCKPILE RELOCATION - JORDAN SPRINGS

VILLAGE DAKE - STOCK-		WILL CONTI	1014 - BOI	CONTROL I	100				
TEST NUMBER	ſ	6	7	8	9	10	11	12	13
DATE TESTED	- [27/02	/2012			28/02	/2012	
TEST LOCATION	•								
	[I	
Chainage (Carriageway L/R) Shown on Drawing No	m		-	-	7500	<u> </u>	-	-	-
Retested by Test	ŀ				/500	100-1			
Reduced Level	_}	36.75	35.77	35.32	35.39	35.84	36.19	37.15	36.95
	m	30.73	30.11	3332	3023	33.04	30.19	31.10	30.30
FIELD & LABORATORY DATA									
Field Wet Density	t/m3	2.07	2.11	2.00	1.96	2.06	2.06	2.08	2.07
Field Moisture Content	%	14.5	14.0	14.0	14.0	18.5	19.0	19.0	17.0
Material retained on 19mm Sieve (wet)	%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%
Lab Compaction result from test number	L	6	7	8	9	10	11	12	13
Peak Converted Wet Density	t/m3	2.13	2.12	2.04	2.03	2.07	2.14	2.19	2.06
Apparent Optimum Moisture Content	%	14.5	15.5	16.0	15.5	17.5	17.5	16.0	16.5
Number of Compaction Points	L	3	3	3	3	3	3	3	3
Test Procedures - See Note Number	L	12	12	12	12	12	12	12	12
Material Description - see below	L	2	2	2	2	2	2	2	2
Specification Standard	%	95	95	95	95	95	95	95	95
Specification Moisture Variance		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
RESULTS									
HIIf Density Ratio Standard	ſ	97	99.5	98	96.5	99.5	96.5	95	100.5
Moisture Variation from apparent OMC	ſ	+ 0.5	- 1.5	- 2.0	- 2.0	+ 1.0	+ 1.5	+ 3.0	+ 1.0
Notes 1. Asigned Values have been obtained from our Pentih isboratory – Accrediation No 2734 1. Asigned Values have been obtained from our Pentih isboratory – Accrediation No 14234 3. Results have been calculated using infinite decimal piaces. Therefore, calculated values may very from those shown. 4. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.3.1, 5.7.1 5. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.3.1, 5.4.1 6. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.3.1, 5.4.1 6. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.3.1, 5.4.1 6. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.4.1, 5.8.1 7. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1, 5.1.1, 5.1.1 8. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1, 5.1.1 9. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1, 5.1.1 10. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1 11. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1 12. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1 13. RTAT 120, T180, T173 14. RTAT 120, T182, T173 15. AS 1289 1.2.1 datuse 6.4 (b), 2.1.1, 5.1.1, 5.1.1, 5.1.1, 5.1.1 16. RTAT 120, T182, T173 17. RTAT 120, T164, T173									s.1
Material Description 1. CL-Clays of low plasticity, gravelly days, sandy clays, ally days 2. CH-Clays of medium plasticity, gravelly clays, sandy days, ally days 3. CH-Clays of high plasticity 4. SC-Clays ands, sand-day mixtures 5. SM-Sity sands, sand-sit mixtures 5. GC-Claysy graves, gravel-aand-day mixtures 6. GC-Claysy graves, gravel-aand-day mixtures	11. DG \$39 12.FCR19 13.FCR39 14.RC - Recycled 15.Recycled Ros				* Cernent Stabilis # Lime Stabilised \$ Gypsum Stabili				

Form No R 020 Version 07 12/11 - issued by ER



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

A Kench

14/03/2012

Accreditation Number 2734 Corporate Site Number 2727

Head Office: 34 Borec Road, Penrith NSW 2750 P O Box 880 Penrith NSW 2751

Telephone: (02) 4722 2744 Facsimile: (02) 4722 2777

Prestons Laboratory:

Unit 4, 18-20 Whyalla Place, Prestons NSW 2170 Telephone: (02) 9607 6111 Facsimile: (02) 9607 6200

email: info@geotech.com.au www.geotech.com.au





FIELD/HILF DENSITY RESULTS

MARYLAND DEVELOPMENT COMPANY PTY LTD C/- LEND LEASE DEVELOPMENT P/L, PO BOX 1124 ST MARYS NSW 1790

Job No 7508/89

Date

14/03/2012

PROJECT:

SITE FILL TESTING VILLAGE LAKE - STOCKPILE RELOCATION - JORDAN SPRINGS

TEST NUMBER	L	14	15	16	17	18	19	20	21	
DATE TESTED		28/02/2012 29/02/2012								
TEST LOCATION										
Chainage (Carriageway L/R)	m	-	-	-	-	-	-	-	-	
Shown on Drawing No	Ī		•		7508	/89-1	•	•		
Retested by Test	ı		_	_	_	_	_	_	_	
Reduced Level	_	36.24	36.61	37.55	37.35	36.59	37.01	37.55	37.32	
FIELD & LABORATORY DATA							•			
Field Wet Density	i/m3	2.07	2.10	2.06	2.10	2.02	2.08	2.10	2.13	
Field Moisture Content	%	20.5	18.5	20.0	17.5	17.0	17.0	18.0	16.0	
Material retained on 19mm Sieve (wet)	<u>%</u>	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	
Lab Compaction result from test number	~`\	14	15	16	17	18	19	20	21	
_ '	i/m3	2.09	2.07	2.15	2.12	2.11	2.14	2.20	2.14	
Apparent Optimum Moisture Content	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	18.5	19.5	17.5	15.5	16.0	17.0	15.0	15.5	
Number of Compaction Points	" H	3	3	3	3	3	3	3	3	
Test Procedures - See Note Number	ŀ	12	12	12	12	12	12	12	12	
	ŀ									
Material Description - see below	-	2	2	2	2	2	2	2	2	
Specification Standard	%	95	95	95	95	95	95	95	95	
Specification Moisture Variance		N/A	N/A	N/A	N/A	N/A	N/A	N/A	NΑ	
<u>RESULTS</u>										
Hilf Density Ratio Standard		99	101.5	96	99	95.5	97	95.5	99.5	
Moisture Variation from apparent OMC		+ 1.5	- 1.0	+ 3.0	+ 2.0	+ 0.5	0.0	+ 3.0	+ 0.5	
Notes 1: Assigned Values have been obtained from our Penrith isboratory – Accreditation No 2734 10: As 1289 1.2.1 clause 6.4 (b), 2.1.1, 5.3.1, 5.5.1, 5.1. 5.1. 5.1. 5.1. 5.1. 5.1.								.1, 5.3.1, 5.7.1	.1	
Material Description										
 CL-Claye of low plasticity, gravely days, sendy clays, ally days Cl-Clay of medium plasticity, gravely clays, sandy days, ally days 	11. DGS39 12.FCR19					* Cement Stabilised # Lime Stabilised				
3. CH-Clays of high plasticity		3.FCR39				\$ Gypaum Stabili	sed			
4. SC-Clayey sands, sand-day mixtures 5. SM-Silty sands, sand-silt mixtures		4.RC-Recycled 5.Recycled Ros								
5. GC-Clayey gravels, gravel-sand-day mixtures		B.RSB - Recycle								
7. SP-Sand, crushed dust, filing sand, washed sand 8. DGB20		7.CSS - Crushe B.RSS - Rioned								

ion 07 12/11 -iseued by ER

DGB20



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

16. R SS - Ripped Sandstone

A Kench

14/03/2012

Approved Signatory

Accreditation Number 2734 Corporate Site Number 2727

Head Office: 34 Borec Road, Penrith NSW 2750 P O Box 880 Penrith NSW 2751

Telephone: (02) 4722 2744 Facsimile: (02) 4722 2777

email: info@geotech.com.au

www.geotech.com.au

Prestons Laboratory: Unit 4, 18-20 Whyalla Place, Prestons NSW 2170 Telephone: (02) 9607 6111 Facsimile: (02) 9607 6200





FIELD/HILF DENSITY RESULTS

MARYLAND DEVELOPMENT COMPANY PTY LTD C/- LEND LEASE DEVELOPMENT P/L, PO BOX 1124 ST MARYS NSW 1790

SITE FILL TESTING

Job No 7508/89

Date

14/03/2012

PROJECT:

VILLAGE LAKE - STOCKPILE RELOCATION - JORDAN SPRINGS

VILLAGE DAKE - STOOK-									
TEST NUMBER	[22	23	24	25				
DATE TESTED			01/03	/2012					
TEST LOCATION	•					•	•	•	-
TEST LOCATION					I	ı	1	ı	1
Chainage (Carriageway L/R)	m	•		-	-				
Shown on Drawing No			7508	/89-1					
Retested by Test		ТВА	-	-	TBA				
Reduced Level	m	37.89	37.75	37.98	37.62				
FIELD & LABORATORY DATA	_								
Field Wet Density	t/m3	1.97	2.02	2.04	1.99				
Field Moisture Content	%	15.5	14.5	15.0	15.0				
Material retained on 19mm Sieve (wet)	%	<5%	<5%	<5%	<5%				
Lab Compaction result from test number		22	23	24	25				
Peak Converted Wet Density	t/m3	2.11	2.12	2.14	2.12				
Apparent Optimum Moisture Content	%	16.5	16.5	17.0	17.0				
Number of Compaction Points	ı	3	3	3	3				
Test Procedures - See Note Number	ı	12	12	12	12				
Material Description - see below	1	2	2	2	2				
Specification Standard	%	95	95	95	95				
Specification Moisture Variance		N/A	N/A	N/A	N/A				
RESULTS									
Hilf Density Ratio Standard	- [93.5	95.5	95.5	94				
Moisture Variation from apparent OMC	- 1	- 1.0	- 2.0	- 2.0	- 1.5				
Notes: 1. Assigned Values have been obtained from our Pensith isboratory – Accreditation No 2734 2. Assigned Values have been obtained from our Pensions isboratory – Accreditation No 14234 3. Results have been calculated using infinite decimal places. Therefore, calculated values may very from those shown. 4. AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.3.1, 5.3.1, 5.4.1 5. AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.3.1, 5.4.1 6. AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.1.1, 5.3.1, 5.4.1 6. AS 1289 1.2.1 dause 8.4 (b), 2.1.1, 5.1.1, 5.4.1, 5.8.1 7. AS 1289 1.2.1 dause 8.4 (b), 2.1.3, 5.1.1, 5.4.1, 5.8.1 8. AS 1289 1.2.1 dause 8.4 (b), 2.1.3, 5.1.1, 5.4.1, 5.8.1 8. AS 1289 1.2.1 dause 8.4 (b), 2.1.3, 5.1.1, 5.4.1, 5.8.1 9. Full delite or lest Procedure 5.8.1 as as as a second or equest.									B.1
Material Description 1. CL-Claye of low plasticty, gravelly days, sandy clays, allly days 2. CL-Clay of medium plasticty, gravelly clays, sandy days, allly days 3. CH-Clays of high plasticty 4. SC-Clayey sands, sand-day mixtures 5. SM-Sity sands, sand-day mixtures 6. GC-Clayey gravels, gravel-sand-day mixtures 7. SP-Sand, crushed dust, filing sand, washed sand 9. D6820 8. D6840 10. D6820	i Concrete dbase ad Sub-base d Sandstone Sandstone			* Cement Stabil # Lime Stabilised \$ Gypsum Stabil					

Form No R 020 Version 07 12/11 - issued by ER



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

A Kench

14/03/2012

Accreditation Number 2734 Corporate Site Number 2727

Head Office: 34 Borec Road, Penrith NSW 2750 P O Box 880 Penrith NSW 2751

Telephone: (02) 4722 2744 Facsimile: (02) 4722 2777

email: info@geotech.com.au www.geotech.com.au

Prestons Laboratory: Unit 4, 18-20 Whyalla Place, Prestons NSW 2170 Telephone: (02) 9607 6111 Facsimile: (02) 9607 6200

