



Waste Management Plan Construction

Site Address: Lot 150 Empire Circuit, PENRITH

Applicants Name & Address: Wisdom Homes
Shop 5, 338 Camden Valley Way
NARELLAN NSW 2567

Building & Other Structures on Site: Vacant

Description of Proposal: New Double Storey Dwelling

The details provided in this Waste Management Plan are how we intend to treat waste during this project.

Applicants signature:  Date: 19.8.14

Shop 5, 338 Camden Valley Way, Narellan NSW 2567

WASTE MANAGEMENT PLAN

Site Clean	Construction Stage	Task	Responsibility	
	Excavation	Remove any excess spoil	Supervisor Supervisor	Supplied to Brandowns for certification and recycling
	Slab Poured	Waste waffle pods and steel picked up by supplier	Concreter	Blacktown Waste Services
	External Drainage	Removal of any excess spoil	Supervisor	Supplied to Brandowns for certification and recycling
1	Frame	Nominate position for waste for timber Stack all timber waste at front of site in one neat pile All timber waste collected Side and rear yard checked and cleaned	Supervisor Framer Site Clean Contractor Site Clean Contractor Supervisor	Separated on site by Site Clean Contractor Supplied to Brandowns for recycling Chipped for garden mixes, compost etc
		Brick bin delivered to site	Site Clean Contractor	
		Paper and plastic bin installed	Site Clean Contractor	
	Brickwork to 20 courses	All brick waste placed in brick bin provided Place all other waste - (cement bags, brick straps etc) in paper waste bin	Bricklayer Bricklayer	
	Second Story Brickwork	All brick waste placed in brick bin provided Place all other waste (cement bags, brick straps, plastics etc) in paper waste bin Macleans Waste notified by supervisor on completion of brickwork Side and rear yard checked and cleaned If site conditions is unacceptable supervisor contacted for ETS	Bricklayer Bricklayer Supervisor Site Clean Contractor Supervisor	Separated on site by Site Clean Contractor Supplied to Hallinans - St Marys, crushed for the reuse of allweather access material supplied back to the building sites and general purpose aggreg for landscaping etc
2		Brick bin removed from site/ paper bin emptied	Site Clean Contractor	

Site Clean	Construction Stage	Task	Responsibility	
3	Facia and Gutter	Place all plastic waste in paper waste bin	Installer	Separated on site by Site Clean Contractor Roof tiles recycled on site as allweather access material placed in driveway Paper and plastics delivered to Galaways Recycling for separation and recycling
		Stack all steel off cuts at front of site	Installer	
	Roof	Place all broken roof tiles in driveway (to top up AWA)	Rofer	
	Eaves	Stack all waste at front of site	All trades	
	Remove scaffold	Stack all waste at front of site	All trades	
	Rough ins	Place all waste in paper and plastic bin	All trades	
	Pre-sheet site clean	All waste collected/ paper bin emptied Side and rear yard checked and cleaned	Site Clean Contractor Site Clean Contractor Supervisor	
	Gyprock	Stack plasterboard offcuts separate to any general waste on site for recycling Plasterboard recycle pickup	Gyprocker Gyprocker/Boral/CSR	Picked up and removed from site by supplier
4	Fixout	Stack all waste at front of site	All trades	Separated on site by Site Clean Contractor Supplied to Brandowns for recycling All metals supplied to Sims Metal to be recycled All timber chipped for recycling Masonry material crushed for aggregate etc
	Stairs	Stack all waste at front of site	All trades	
	Kitchen	Stack all waste at front of site - plastics,papers in bin	All trades	
	Wall and Floor Tiling	Stack all waste at front of site - plastics,papers in bin	All trades	
	Painter	Stack all waste at front of site	All trades	
	Finish Offs	Stack all waste at front of site (appliance boxes etc)	All trades	
	Internal Cleaner	Place all plastics and paper in bin (incl window protection material)	Cleaner	
	Final Site Clean	All waste collected/ paper bin removed Side and rear yard checked and cleaned	Site Clean Contractor Site Clean Contractor	