

WASTE MANAGEMENT PLAN

Property Address: Lot 2096 Alinta Promenda Jordan Springs

Construction Stage

Type Of Material	Estimated Volume	On site re-use or recycling methods	Off Site Contract/Recycling Outlet	Disposal Contractor Landfill Site
Excavated Material	40t Approx	equal cut/fill	N/A	N/A
Waffle Pods	1m3	Bagged on site for pick up	Recycled by Smorgan Steel	N/A
Green Waste	Nil	Nil	Nil	Nil
Bricks	Cuts only, 0.5m3 approx	On-site Bin/On-site skip	Concrush Pty Ltd Teralba	N/A
Concrete	Nil	Nil	Nil	Nil
Timber- Please specify	Prefabricated timber	Nil	Nil	Nil
Plasterboard	1m3 approx	On-site Bin/On-site skip	Recycled by Boral Plasterboard	N/A
Roof Tiles	0.5m3	On-site Bin/On-site skip	Concrush Pty Ltd Teralba	N/A
Wall Tiles	0.2m3	On-site Bin/On-site skip	By Contractor	By Contractor

On-Going Management Stage 2

- An area on site is barricaded during construction to store rubbish on site during construction.
- On Completion, rubbish is removed to various tips by contractors on site.
- As our materials are pre-fabricated and pre-calculated, a minimal waste is built up during construction.
- Contractors store waste in the correct position to ensure a safe working site