



Consulting Structural & Civil Engineers

Inhouse Consulting Engineers Pty Ltd

ABN: 44 066 587 719

216 Great Western Hwy, Kingswood P.O. BOX 752 Kingswood NSW 2747 TEL: 02 4721 0044 FAX: 02 4721 1955

info@inhouseengineers.com.au www.inhouseengineers.com.au

INSPECTION CERTIFICATE

REQUEST DETAILS

Instructed by Nathan Brindley of JWW Ph. 0407 232 872

Project: Caddens K/Noll

Item to be Inspected: Ret wall footing steel (Part 2)

Job No./Drawing No. 9336/CC220 Rev.B Time 2:30 Date 13-3-15

INSPECTION RESULT

Time 2:30 Date 13/3/15 Inspected by Philip Ward

Site Instructions issued to: Nathan Results to: JWW


Inspected Wall Footing: Stacked Rock Retaining Wall No.2
Reinforcement - O.K. , laps & sizes - O.K.

Concrete thickness - O.K.

Wall length \approx 26 m

It was reported that wall plan has been amended - now straight DWG. 9336/CC223 Rev D.

Rear formwork to be installed & top of concrete

to be on a ~~1:1~~ slope  as shown

on the DWGs.

After installation of rear formwork - ready to pour.

Max wall height is 1.0m, footing width = 1.0m as per table.

Signed Philip Ward